



Janney ES Addition: July 2, 2014

Project Update

Update of June Site Activities

- During the month of June, school let out and Tompkins was able to fully mobilize into all areas.
- First floor pre-k room furniture has been relocated and demolition and excavation activities have occurred in preparation for the new concrete footers
- Concrete slabs have been poured on the 3rd floor, west side.
- Exterior fur-out for the metal panels has started.
- Mechanical, Electrical and Plumbing rough-in has progressed inside the building.
- Ground face block installation is almost complete
- Interior door frames have arrived on site
- Drywall installation has started
- Spray on Fireproofing has started

Look Ahead:

- Continuation of Mechanical and Electrical Rough-in
- Begin installing interior door frames.
- Installation of the exterior metal panels
- Pouring of the concrete footers on the first floor, installation of structural light gauge framed walls, and re-installing furnishings and finishes in pre-k rooms.
- Complete demolition in lower level pre-k room and begin installing finishes
- Complete demolition in 3rd floor music room and begin installing finishes
- Pouring of concrete slabs on the 2nd and 3rd floor addition
- Progression with installation of drywall in all areas.